



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

12th May 2017

Our Reference: 16439:GB165

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
HAVEN ESTATE – STAGE 6, TARNEIT

Please find attached our Report Nos 16439/R001 to 16439/R007 which relates to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in mid September 2016 and was completed in early March 2017.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Griffin Brown


FIGURE 1

#7 APPROXIMATE FIELD DENSITY TEST LOCATION



COUNCIL REFERENCE NO. 75/115/6826/13/16
CIVIL DRAWING
 DRAWING TITLE
DETAIL PLAN
 SHEET 1 OF 2

PROJECT
HAVEN AT TARNET
 STAGE 6
 830 LEAKES ROAD, TARNET
 WYNDHAM CITY COUNCIL



RECORDED	<i>A. Kemp</i>	DATE	6.06.2016
DRAWN	<i>A. Kemp</i>	SCALE	1:500
CHECKED	<i>A. Kemp</i>	SHEET SIZE	A1
APPROVED	<i>A. Kemp</i>	RELWAY	202 C1

DATE	ISSUE	ISSUE	ISSUE	ISSUE
14.07.2016	COUNCIL & PEER REVIEW COMMENTS			
	APPD	ISSUE	DATE	ISSUE

CLIENT	WYNDHAM CITY COUNCIL
CLIENT DRAWING NUMBER	1285-208-C02
CLIENT DRAWING NUMBER	2
CLIENT DRAWING NUMBER	16
CLIENT DRAWING NUMBER	17



COMPACTION ASSESSMENT

Job No 16439
 Report No 16439/R001
 Date Issued 27/09/16

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by NB
 Date tested 20/09/16
 Checked by JHF

Client PEETS FUNDS MANAGEMENT
 Project HAVEN ESTATE - STAGE 6
 Location TARNEIT

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:34
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	1.91	1.90	1.89	1.90	1.95	1.92
Field moisture content %	32.9	32.2	34.3	35.0	36.4	33.6

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	1.94	1.94	1.99	1.96	2.04	2.00
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	30.5	30.0	32.5	32.5	34.5	32.0

Moisture Variation From Optimum Moisture Content	2.0% wet	2.0% wet	1.5% wet	2.5% wet	2.0% wet	1.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	98.0	97.5	95.0	97.0	95.5	96.0
---	----------	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 1 - 6 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 16439
 Report No 16439/R002
 Date Issued 05/01/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AG
Project	HAVEN ESTATE - STAGE 6	Date tested	11/11/16
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:31
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	-
Field wet density	t/m ³	1.91	1.87	1.85	1.86	-
Field moisture content	%	22.6	20.2	21.0	22.2	-

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-
Percent of oversize material	wet	0	0	2	0	-
Peak Converted Wet Density	t/m ³	1.91	1.86	1.91	1.88	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	1.94	-	-
Optimum Moisture Content	%	24.5	23.0	23.0	24.5	-

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.0% dry	2.0% dry	-	-
--	----------	----------	----------	----------	---	---

Density Ratio (R _{HD})	%	100.5	100.0	95.5	99.0	-	-
-----------------------------------	---	-------	-------	------	------	---	---

Material description

No 7 - 10 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 16439
 Report No 16439/R003
 Date Issued 28/04/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	HAVEN ESTATE - STAGE 6	Date tested	28/02/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	300 mm	Time: 08:01
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	11	12	13	14	15	16
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.89	1.94	1.87	1.89	1.95
Field moisture content	%	15.2	19.2	15.3	14.6	19.2

Test procedure AS 1289.5.7.1

Test No	11	12	13	14	15	16
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	9	13	6	7	17
Peak Converted Wet Density	t/m ³	1.92	1.94	1.93	1.92	1.94
Adjusted Peak Converted Wet Density	t/m ³	1.98	2.02	1.97	1.96	2.05
Optimum Moisture Content	%	16.0	20.5	16.0	15.5	22.0

Moisture Variation From Optimum Moisture Content	0.5% dry	1.0% dry	1.0% dry	1.0% dry	2.5% dry	1.0% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	95.5	96.0	95.5	96.5	95.0	95.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 11 - 16 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 16439
 Report No 16439/R004
 Date Issued 30/03/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	HAVEN ESTATE - STAGE 6	Date tested	01/03/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	10:35
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	17	18	19	20	21	22
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.87	1.85	1.90	1.85	1.85
Field moisture content	%	22.1	26.2	23.2	23.1	23.6

Test procedure AS 1289.5.7.1

Test No	17	18	19	20	21	22
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	3	0	2	0	0
Peak Converted Wet Density	t/m ³	1.91	1.93	1.89	1.90	1.91
Adjusted Peak Converted Wet Density	t/m ³	1.93	-	1.90	-	1.91
Optimum Moisture Content	%	24.0	25.0	24.5	24.0	24.5

Moisture Variation From Optimum Moisture Content	1.5% dry	1.5% wet	1.5% dry	1.0% dry	0.5% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	97.0	96.0	99.5	97.5	97.0	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 17 - 22 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 16439
 Report No 16439/R005
 Date Issued 21/04/17

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	HAVEN ESTATE - STAGE 6	Date tested	02/03/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:09
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	23	24	25	26	27	28
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	1.85	1.84	1.86	1.86	1.86	1.82
Field moisture content %	16.0	20.7	17.1	15.0	25.7	23.6

Test procedure AS 1289.5.7.1

Test No	23	24	25	26	27	28
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	2	13	4	3	13	4
Peak Converted Wet Density t/m ³	1.89	1.84	1.88	1.88	1.82	1.87
Adjusted Peak Converted Wet Density t/m ³	1.89	1.89	1.90	1.89	1.88	1.89
Optimum Moisture Content %	18.5	22.5	18.0	16.5	28.0	25.5

Moisture Variation From Optimum Moisture Content	2.5% dry	1.5% dry	1.0% dry	1.5% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	98.0	97.0	97.5	98.5	99.0	96.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 23 - 28 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 16439
 Report No 16439/R006
 Date Issued 31/03/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	HAVEN ESTATE - STAGE 6	Date tested	02/03/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:01
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	29	30	31	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	1.86	1.89	1.86	-	-
Field moisture content	%	18.6	19.3	25.3	-	-

Test procedure AS 1289.5.7.1

Test No	29	30	31	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	2	17	17	-	-
Peak Converted Wet Density	t/m ³	1.93	1.90	1.86	-	-
Adjusted Peak Converted Wet Density	t/m ³	1.94	1.97	1.93	-	-
Optimum Moisture Content	%	20.5	20.0	27.5	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	1.0% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	96.0	96.0	96.0	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 29 - 31 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 16439
 Report No 16439/R007
 Date Issued 07/04/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	HAVEN ESTATE - STAGE 6	Date tested	07/03/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:31
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	32	33	34	35	36	37
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	1.89	1.87	1.83	1.84	1.88	1.90
Field moisture content %	18.9	16.3	15.6	16.9	16.3	17.4

Test procedure AS 1289.5.7.1

Test No	32	33	34	35	36	37
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	8	0	0	0	11	2
Peak Converted Wet Density t/m ³	1.88	1.89	1.91	1.93	1.95	1.93
Adjusted Peak Converted Wet Density t/m ³	1.99	-	-	-	1.99	1.94
Optimum Moisture Content %	19.5	16.0	16.5	17.5	17.5	18.5

Moisture Variation From Optimum Moisture Content	0.5% dry	0.0%	0.5% dry	0.5% dry	1.5% dry	1.0% dry
--	----------	------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	95.0	99.0	96.0	95.5	95.0	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 32 - 37 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry