



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

4 September 2013

Our Reference: 13052:PJF1877

PEET Ltd
Level 3 492 St Kilda Road
MELBOURNE VIC 3004

Dear Sirs,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
LIVINGSTON ESTATE (STAGE 5A), CRANBOURNE

Please find attached our Report Nos 13052/R001 to 13052/R005 that relate to the field density testing that was conducted within the filled areas of Stage 5A of the Livingston Estate. The site stripping and associated filling works commenced in early February 2013 and were completed in the middle of the same month.

The inspection and testing duties, which were performed by an experienced geotechnician from this office, were undertaken in accordance with the Level 1 guidelines presented in AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement.

The attached compaction results, which were located randomly throughout the depth and breadth of the filled areas, are considered to be representative of the bulk fill materials that were placed within the filled areas shown on the attached drawing by Georgiou Pty Ltd (who were contracted to perform the civil works) during the aforementioned period. The approximate locations of the test sites are shown on the accompanying drawing.

When interpreting the requirements of AS 2870 - Residential Slabs and Footings (2011), we are of the view that the bulk fill materials that have been placed within the filled allotments by Georgiou during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.


Yours faithfully,

Civil Geotechnical Services

A handwritten signature in black ink, appearing to read 'Peter Fry', is written over a circular scribble.

Peter Fry

FIGURE 1



E 10
VEL TURNING IN CHEVRON, CURB EDGE COMMENCED

SUBSTATION

INSTALL TEMPORARY GRAVEL TURNING HEAD WITH 'NO ROAD' SIGN CHEVRON, SUBSURFACE DRAIN AND CONCRETE EDGE STRIP IF FUTURE STAGE HAS NOT COMMENCED

FUTURE STAGE 6

FUTURE STAGE 5B

APPROXIMATE FIELD DENSITY LOCATION

FUTURE STAGE 10



COMPACTION ASSESSMENT

Job No 13052
 Report No 13052/R001
 Date Issued 13/03/13

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	PEET LTD (MELBOURNE)	Tested by	KC
Project	LIVINGSTON ESTATE - STAGE 5A	Date tested	05/02/13
Location	CRANBOURNE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:04
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth	mm	175	175	175	175	-
Field wet density	t/m ³	1.74	1.78	1.77	1.72	-
Field moisture content	%	38.5	35.4	33.5	35.5	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-
Percent of oversize material	wet	0	0	0	0	-
Peak Converted Wet Density	t/m ³	1.68	1.72	1.73	1.74	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	40.0	37.5	34.5	36.0	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	1.0% dry	0.5% dry	-	-
--	----------	----------	----------	----------	---	---

Density Ratio (R _{HD})	%	103.5	103.5	102.0	99.0	-
-----------------------------------	---	-------	-------	-------	------	---

Material description

No 1 - 4 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 13052
 Report No 13052/R002
 Date Issued 13/03/13

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	PEET LTD (MELBOURNE)	Tested by	KC
Project	LIVINGSTON ESTATE - STAGE 5A	Date tested	06/02/13
Location	CRANBOURNE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 15:04
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	5	6	-	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1				
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth	mm	175	175	-	-	-
Field wet density	t/m ³	1.74	1.77	-	-	-
Field moisture content	%	29.5	30.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	5	6	-	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	-	-	-
Percent of oversize material	wet	0	0	-	-	-
Peak Converted Wet Density	t/m ³	1.68	1.66	-	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	34.0	35.5	-	-	-

Moisture Variation From Optimum Moisture Content	4.5% dry	5.5% dry	-	-	-	-
--	----------	----------	---	---	---	---

Density Ratio (R _{HD})	%	103.0	106.5	-	-	-
-----------------------------------	---	-------	-------	---	---	---

Material description

No 5 - 6 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 13052
 Report No 13052/R003
 Date Issued 13/03/13

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	PEET LTD (MELBOURNE)	Tested by	KC
Project	LIVINGSTON ESTATE - STAGE 5A	Date tested	08/02/13
Location	CRANBOURNE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:48
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.82	1.83	1.81	1.71	1.84
Field moisture content	%	30.4	31.1	23.6	29.6	30.7

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.82	1.70	1.79	1.75	1.72
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	30.5	34.5	28.0	32.5	35.0

Moisture Variation From Optimum Moisture Content	0.5% dry	3.5% dry	4.0% dry	3.0% dry	4.0% dry	10.0% dry
--	----------	----------	----------	----------	----------	-----------

Density Ratio (R _{HD})	%	100.0	107.5	101.0	97.5	106.5	104.0
-----------------------------------	---	-------	-------	-------	------	-------	-------

Material description

No 7 - 12 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 13052
 Report No 13052/R004
 Date Issued 30/04/13

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	PEET LTD (MELBOURNE)	Tested by	KC
Project	LIVINGSTON ESTATE - STAGE 5A	Date tested	11/02/13
Location	CRANBOURNE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:31
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	1.87	2.00	1.97	-	-
Field moisture content	%	25.2	22.5	20.0	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	5	0	0	-	-
Peak Converted Wet Density	t/m ³	1.73	1.83	1.86	-	-
Adjusted Peak Converted Wet Density	t/m ³	1.76	-	-	-	-
Optimum Moisture Content	%	30.5	26.0	24.5	-	-

Moisture Variation From Optimum Moisture Content	5.0% dry	3.5% dry	4.5% dry	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	106.5	109.0	106.5	-	-
-----------------------------------	---	-------	-------	-------	---	---

Material description

No 13 - 15 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 13052
 Report No 13052/R005
 Date Issued 30/04/13

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	PEET LTD (MELBOURNE)	Tested by	KC
Project	LIVINGSTON ESTATE - STAGE 5A	Date tested	12/02/13
Location	CRANBOURNE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:18
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	16	17	18	19	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL	-	-	-	-	-	-
Measurement depth	mm 175	175	175	175	-	-
Field wet density	t/m ³ 1.85	1.84	1.83	1.96	-	-
Field moisture content	% 23.2	27.0	26.6	24.5	-	-

Test procedure AS 1289.5.7.1

Test No	16	17	18	19	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm 19.0	19.0	19.0	19.0	-	-
Percent of oversize material	wet 0	0	0	0	-	-
Peak Converted Wet Density	t/m ³ 1.72	1.75	1.74	1.85	-	-
Adjusted Peak Converted Wet Density	t/m ³ -	-	-	-	-	-
Optimum Moisture Content	% 28.0	31.5	31.0	27.0	-	-

Moisture Variation From Optimum Moisture Content	5.0% dry	4.5% dry	4.0% dry	2.5% dry	-	-
--	----------	----------	----------	----------	---	---

Density Ratio (R _{HD})	%	107.5	105.5	105.0	105.5	-	-
-----------------------------------	---	-------	-------	-------	-------	---	---

Material description

No 16 - 19 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory : Justin Fry